

Update - Health

- Total to be Reconstructed 307
- Target for 2006-08 237/307 (100%)

Stage	28-07-08
Completed	38
Under Construction	94
Planning Stage	175
Total	307
Prefab Facilities	137

Overall current status - 42.99%